

Appendix B:
Region 5 Estimated Timeline
to complete Travel Analysis

Forests are responsible for developing and monitoring their own timelines and progress, using Microsoft Project. The schedule shown is an example of the sequence and timing for the various steps of Travel Analysis Process. It does not show tasks or dates for public involvement. Each Forest will create their unique public involvement schedule as part of their communication planning.

